

LIRR Contract # 6240

09/24/2018

Village	Location #	Type of work	Sub contractor	Street Location	Week 1					Week 2					Week 3												
					24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14		
					M	T	W	T	F	SA	SU	M	T	W	T	F	SA	SU	M	T	W	T	F	SA	SU		
FLORAL PARK																											
Floral Park		Existing condition survey of residential homes	Vibranalysis	Various locations																							
Floral Park		G-13 Substation- maintain site	3TC	Plainfield ave																							
Floral Park		Carnation Property- use yard for storage	3TC	Lilly Street, Carnation																							
Floral Park		Rodent Control along LIRR Fence		Plainfield ave-Linden Ave																							
Floral Park		Tree removal along the ROW-Separation fence installation	Cutting Edge	Plainfield Ave to Covert Ave																							
Floral Park		Field investigation of the Viaduct	3TC	South Tyson Viaduct																							
Floral Park		Temp fence installation along the ROW	3TC	South Tyson Viaduct																							
NEW HYDE PARK																											
New Hyde Park		Street Utility work-Manhole installation	3TC-Day Shift	Covert Ave																							
New Hyde Park		Street Utility work-Jacking pit for water main	Bancker-Day Shift	Wayne Ave to 2nd Ave																							
New Hyde Park		Existing condition survey of residential homes	Vibranalysis	Various locations																							
New Hyde Park		Rodent Control along LIRR Fence		Covert Ave to S18th St																							
New Hyde Park		Soil Investigation sampling	Entech	Covert Ave																							
GARDEN CITY/GARDEN CITY PARK																											
Garden City		Rodent Control along LIRR Fence		Tanners Pond Road to Herricks Road																							
Garden City		Tree removal along the ROW	Cutting Edge	Whitehall Blvd to Herricks road																							
Garden City		Tree Stump removal along the ROW	3TC	Whitehall Blvd to Herricks road																							
MINEOLA																											
Mineola		Rodent Control along LIRR Fence		Herricks Road to Glen Cove Road																							
Mineola		Fiber installation across the Oyster bay line	Altese	Washington Ave																							
Mineola		Mineola Station Tree removal	3TC	Mineola Station																							
Mineola		Harrison Garage Turnover	3TC	Harrison Ave																							
Mineola		Harrison Garage Site setup	3TC	Harrison Ave																							
NORTH HEMPSTEAD CARLE PLACE																											
Carle Place		Rodent Control along LIRR Fence		Glen Cove Road to Carle Road																							
Carle Place		Tree removal along the Station ROW	Cutting Edge	Carle Place Station to Ellison Ave																							
Carle Place		Tree Stump removal along the Station ROW-Drywell removal	3TC	Carle Place Station to Ellison Ave																							
NORTH HEMPSTEAD NEW CASSEL																											
New Cassel		Utilize LIRR G-19	3TC	Broadway																							
New Cassel		Street Utility work-Sanitary North East run	3TC	Urban Ave																							
New Cassel		Rodent Control along LIRR Fence		School St to Wantagh State Parkway																							
New Cassel		Tree removal along the LIRR ROW	3TC	Urban Ave																							
New Cassel		Soil analysis along the LIRR ROW	3TC	Urban Ave																							
WESTBURY																											
Westbury		Rodent Control along LIRR Fence		Carle Road to School st																							
Westbury		Tree removal along the Station ROW	Cutting Edge	Ellison Ave to Westbury Station																							
Westbury		Tree Stump removal along the Station ROW	3TC	Ellison Ave to Westbury Station																							
Westbury		Soil stability testing Westbury garage	3TC	Westbury																							

Drill rigs will be single axle trucks. All drill rigs will have a second vehicle assisting the drill rig. A small pick up style vehicle is part of the group.
 Surveyors- will have white vans marked as DeBruin, Munioz or 3TC. They will be working around the LIRR existing railroad bridges and grade crossings.