3rd TRACK CONSTRUCTORS
Picone | Dragados USA | CCA Civil | Halmar

Night Shift
Day Shift

LIRR Contract # 6240

1/2/2019

Village	Location #	Type of work	Sub contractor	Street Location
FLORAL PARK				
Floral Park		G-13 Substation- deliveries and site work	3TC	Plainfiled ave
Floral Park		Carnation Property- use yard for storage	3TC	Lilly Street, Carnation
Floral Park		Rodent Control along LIRR Fence		Plainfield ave-Linden Ave
Floral Park		Excavation of exisiting piers	3TC	South Tyson Viaduct-Parking lot
Floral Park		Concrete pour of Footings/Columns	3TC	South Tyson Viaduct-Parking lot
Floral Park		Begin building future deck platfrom form/rebar	3TC	South Tyson Viaduct-Parking lot
Floral Park		Hand test pits by Floral Park recreation center and 6th Ave	3TC	Floral Park recreation and 6th Ave
Floral Park		Setup MPT at Terrace ave	3TC	Terrace Ave
Floral Park		Temp utility pole relocation along the ROW	3TC	Plainfeld to Terrace Ave
NEW HYDE PARK				
New Hyde Park		Street Utitlity work installation	3TC	Covert Ave, S2nd, S3rd
New Hyde Park		Rodent Control along LIRR Fence		Covert Ave to S18th St
New Hyde Park		Altese underground fiber reolcation	Altese	New Hyde Park Road
New Hyde Park		Water main installation	3TC	New Hyde Park Road
New Hyde Park		Utility pole relocations	3TC	Covert Ave
New Hyde Park		Setup MPT for preliminary pile installation	3TC	Covert Ave
GARDEN CITY/GARDEN CITY PARK				
Garden City		Rodent Control along LIRR Fence		Tanners Pond Road to Herricks Road
MINEOLA				
Mineola		Rodent Control along LIRR Fence		Herricks Road to Glen Cove Road
Mineola		Utiltiy pole relocations	3TC	Harrison Ave
Mineola		Trenching for undeground utility relocation	3TC	Harrison Ave
Mineola		Temp SOE installation	3TC	Harrison Ave
Mineola		Hand test pits along the ROW		Mineola road to Westbury station
NORTH HEMPSTEAD CARLE PLACE				
Carle Place		Rodent Control along LIRR Fence		Glen Cove Road to Carle Road
Carle Place		Build ramp for SOE installation	3TC	Cherry Lane and Atlantic Ave
Carle Place		Install SOE	3TC	Cherry Lane-Atlantic Ave
NORTH HEMPSTEAD NEW CASSEL				
New Cassel		Utilize LIRR G-19	3TC	Broadway
New Cassel		Street Utitlity work-Sanitary North East run	3TC	Urban Ave
New Cassel		Utility testing	3TC	Urban Ave
New Cassel		Rodent Control along LIRR Fence		School St to Wantagh State Parkway
New Cassel		PSEG pole relocation		Urban Ave and Railroad
New Cassel		Hand test pits along the Urban Ave		Urban Ave and Railroad
New Cassel		Directionl drill at Swalm St		Swalm ST
New Cassel		Setup MPT for preliminary pile installation		Urban Ave
New Cassel		Utility pole installation along the ROW		School to Urban Ave
WESTBURY				
Westbury		Rodent Control along LIRR Fence		Carle Road to School st
Westbury		Hand test pits along the ROW		Herricks road to Westbury station

	Week 1							Week 2							Week 3							Week 4							Week 5							Week 6						
	January																																				February						
	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10
	M	T	W	T	F	SA	SU	M	T	W	T	F	SA	SU	M	T	W	T	F	SA	SU	M	T	W	T	F	SA	SU	M	T	W	T	F	SA	SU	M	T	W	T	F	SA	SU

New Years Day

Martin Luthers

Surveyors- will have white vans marked as DeBruin, Munioz or 3TC. They will be working around the LIRR existing railroad bridges and grade crossings.